G. R. S. 58]

Previous references.

1898-99

~~19~~

(L. B.)

Later references.

File No. 141

Serial Nos. 1-4

GENERAL AND REVENUE SECRETARIAT.

Serial Nos. 1-4

Major ~~Part~~ B for March 99

SUBJECT.

Construction of a Post Mortem house at Periapatna Indexed. T Raghavachar

---

5283 544 16-12-98

L 1060

From Pl. President Lt. J. BD Mysore Lt.

Submits an estimate for Rs 478 for constructing a Post Mortem house at Periapatna.

GPB—10,000—23-3-15

Corn Remarks F.

L B of 14/12/98

No. 544/3

1

Office of the President of the District Fund Board of the Mysore District,
Dated Mysore 16. December 1898.

To

The Secretary to the Government of Mysore,
Revenue and General Departments.

Sir,

In submitting herewith an estimate with plan for ~~Rs.~~ 478 for constructing a post mortem house at Periakatam in the Hunsur Taluk I have the honor to request that as the place is not a municipal town and will be so good as to obtain the orders of Government to pay half of the estimated amount from the District Funds and the other half from Provincial Funds

I have the honor to be
Sir,
Your most obdt. servant

President, District Fund Board
Mysore District.

Comptroller

Ans 1854 ½
4 ~1020

Gen 21 1898

From
The President, District Fund Board
Mysore District

To
The Secretary to the Govt. of
Mysore
Revenue and General Depts.

Dated 16th December 1898.
Despatched
Received

General No. 544
No.

Enclosure No. 1 Estimate
1 Estimate
3

Submitting an estimate for Rs. 478 for constructing a Postmortem house at Periapatna, Hunsur Taluk, and requesting orders to pay half of the estimated amount from the District Funds and the other half from Provincial Funds.

Govt Order 2570
dated 24/12/98

G 24/12/98

to PWD Branch

B. H. 2 Eg.

11/1/11

B43. 18/1/99

SECTION
FILE No.

Estimate of the probable cost of Constructing a Post Mortem House at Periapatna Mysore Dist

Reference

Encl to 51 Correspondence ending with the Mysore Dist Civil Surgeons No 393 of 13-9-98

Report

At the instance of the Hospital Asst at Periapatna the Civil Surgeon in his No 1698 of 12-6-98 desired the undersigned to have a temporary shed erected Accordingly an estimate amounting to Rs 195 was prepared & sent to the Civil Surgeon for Countersignature upon a remark that unless the Civil Surgeon considers that the need for a Post Mortem House at Periapatna is of a temporary nature the A. S. will recommend the construction of a Permanent Structure. That officer in reply in his No 393 of 13-9-98 states that he prefers a permanent building. The accompanying plan & estimate are therefore prepared for a permanent building. The Tiske design is adopted

As the Post Mortem house will be used very rarely no usual concrete floor is propposed for and is considered sufficient. When any blood falls on it, it can be washed out without causing any damage to it.

The rates are those ruling in the District.

A. Mahadeva Iyer

Executive Engineer

Mysore Division

898-99

From

THE SECRETARY TO THE
GOVT. OF MYSORE,
GENERAL AND REVENUE DEPTS.

THE Presdt. of the D. F. Board
in the Mysore District.

SECTION L13
FILE No. 141 of 98
SERIAL NO. 6

Despatched 24th January 99.
Received
General No. 8570 R L1165
L. F. 117-98
Enclosure No. two

His letter No. 5240/16 dt. Decr. 98
Submitting for sanction an
estimate for Rs 478 for con-
structing a post mortem house
at Periapatna in the Hunsur
Taluk.

In returning the estimate
with plan received with the
above I have the honor to point
out that there are some mis-
takes as noted in pencil
and to request that the same
may be rectified and the
estimate resubmitted as
~~directed~~ at an early date

"By Order"

BDC
24/1/99
For Secretary

Dy. 20/1/99



Gen. 3[illegible] 1898-99-42

L 270

From The Deputy Commissioner
Mysore District

To The Secretary to the Govt. of Mysore
General and Revenue Department

Dated 14th February 99

Despatched

Received

General No.
No. 721

Enclosure No. 3

SECTION L 13
FILE No. 141 of 98
SERIAL No. 3

Resubmitting the estimate of Constructing a post-mortem house at Periyapatam Hunsur Taluk

To the same 10736-7
L 7117-93 Dy 1.3.99

L 7
17.2.99
To gl Record the file L.B.Dor
17/2 L.2.1193 put up
B.K.S. Dy 18/2/99 Dy 18/2/99

No: 721
Enclosure No: 3.

Office of the Deputy Commissioner
Mysore District.
Dated 14th February 99.

To

The Secretary to the Government of Mysore
General and Revenue Departments.

Sir

As requested in your docket-
no: 8570
L-7.117-937 of the 24th Ultimo, I have
the honor to resubmit herewith, duly
Corrected the plan and estimate for
constructing a post-mortem house
at Periapalam in the Hunsur Taluk.
Out of the three pencil corections, two
of them have been given effect to, the
third being already correct no
alteration was made.

I have the honor to be
Sir
Your most obedient Servant.

For Deputy Commissioner
Mysore District.

SECTION 213

FILE No. 161 of 98

SERIAL No. 4

Read:- Correspondence ending with Letter No. 721 d/14th Febry 99 from the Presidt of the D.F. Boards in the Mysore Dist. re-submitting for sanction an estimate for Rs 477 for constructing a permanent Post-mortem house at Periapatna as called for in this office No. 8570 d/24th Janry 99 and requesting sanction to the payment of a moiety of the cost thereof from the D.F. of the Mysore Circle. Order thereon No. R 10136-37 dated 1st March 99.

The payment of a moiety of the cost from the Distt Funds of the Mysore circle is sanctioned, the other moiety being chargeable to Provl Funds.

2. The source from which the D.F. portion can be met should be pointed out direct to the Comptroller

25/2/99

BD. 24/2/99

Secy

To The Presidt of the D.F. Boards in the Mysore Distt with ~~cash~~ estimate & plan

Comptr ~~with Copy~~ of the estimate

— Abstract estimate of the probable cost of constructing a permanent post-mortem house at Pondicherry.

Items of Work	Per	Rate	Quantity	Cost	Total
Earthwork excavation	Cyd	26	10	2	
Roughstone in chunam	Cft	26	406	63.	
Burnt brick in chunam	"	3.	297	56.	
Honey comb Work	Sqrs	12	2.37	28.	
Teakwood door battened	Sqft	1	12	12	
" " window "	"	14	11	14.	
Teakwood work	Cft	3	30	90.	
Burntstone slab roughly dressed	Sqft	6.	98	37.	
Roofing with 1st class Mangalore tiles	Sqrs	25	3.96	99.	
Ridge tiles set in mortar	Rft	4.	18	5.	
Ventilating tiles	No	2	4	8.	
Plastering with chunam	Sqrs	3 4.	5.00	16.	
Whitewashing	"	4.	5.00	1.	
Painting two coats		5	67	3.	
Woodoiling two coats		2	4.56	9.	
Flooring with concrete & smoothening	Cft	26	70	11	
		Total Rs		454	
		Contingencies at 5%		23	
		Grand Total Rs			477

Encl to Sl 3

(Signed) C. Mahadeva Sastry.
Executive Engineer.
Pondicherry Division.

Certified Copy

Sd/ for Secretary
Council

Copied